

ID	Task Name	Duration	Start	Finish	Predecessors	05							Half 2, 2005					Half 1, 2006		
						M	A	M	J	J	A	S	O	N	D	J	F	M		
1	<b>288 Third St - Construction Schedule</b>	<b>207 days</b>	<b>Mon 4/18/05</b>	<b>Fri 2/10/06</b>																
2	<b>Shoring/Excavate</b>	<b>27 days</b>	<b>Mon 4/18/05</b>	<b>Tue 5/24/05</b>																
3	Shoring/Excavate	25 days	Mon 4/18/05	Fri 5/20/05																
4	Install Dewatering Wells	5 days	Mon 5/2/05	Fri 5/6/05	3FS-15 days															
5	Lime Treat Pad	2 days	Mon 5/23/05	Tue 5/24/05	3															
6	<b>Subgrade Prep</b>	<b>4 days</b>	<b>Wed 5/25/05</b>	<b>Tue 5/31/05</b>																
11	<b>Garage Level - Mat Foundation</b>	<b>43 days</b>	<b>Wed 6/1/05</b>	<b>Mon 8/1/05</b>																
12	<b>Mat Foundation</b>	<b>32 days</b>	<b>Wed 6/1/05</b>	<b>Fri 7/15/05</b>																
25	Pour Mat Section #1	1 day	Tue 7/12/05	Tue 7/12/05	24															
26	Pour Mat Section #2	1 day	Tue 7/19/05	Tue 7/19/05	25FS+4 days															
27	<b>Built Up Ramp</b>	<b>13 days</b>	<b>Wed 7/13/05</b>	<b>Fri 7/29/05</b>																
33	Erect Tower Crane	1 day	Mon 8/1/05	Mon 8/1/05	32															
34	<b>Level 1 - Vertical and Horizontal Deck</b>	<b>32 days</b>	<b>Wed 7/13/05</b>	<b>Thu 8/25/05</b>																
35	<b>Area # 1</b>	<b>24 days</b>	<b>Wed 7/13/05</b>	<b>Mon 8/15/05</b>																
46	<b>Area # 2</b>	<b>24 days</b>	<b>Fri 7/22/05</b>	<b>Wed 8/24/05</b>																
57	<b>Area #3 - Slab on Grade</b>	<b>20 days</b>	<b>Fri 7/29/05</b>	<b>Thu 8/25/05</b>																
65	<b>Level 2 - Vertical and Horizontal Deck</b>	<b>28 days</b>	<b>Tue 8/16/05</b>	<b>Mon 9/26/05</b>																
66	<b>Area # 1</b>	<b>19 days</b>	<b>Tue 8/16/05</b>	<b>Tue 9/13/05</b>																
77	<b>Area # 2</b>	<b>21 days</b>	<b>Thu 8/25/05</b>	<b>Mon 9/26/05</b>																
88	<b>Level 3 - Vertical and Horizontal Deck</b>	<b>28 days</b>	<b>Wed 9/14/05</b>	<b>Fri 10/21/05</b>																
89	<b>Area # 1</b>	<b>21 days</b>	<b>Wed 9/14/05</b>	<b>Wed 10/12/05</b>																
100	<b>Area # 2</b>	<b>19 days</b>	<b>Tue 9/27/05</b>	<b>Fri 10/21/05</b>																
111	<b>Level 4 - Vertical and Horizontal Deck</b>	<b>26 days</b>	<b>Thu 10/13/05</b>	<b>Thu 11/17/05</b>																
112	<b>Area # 1</b>	<b>19 days</b>	<b>Thu 10/13/05</b>	<b>Tue 11/8/05</b>																
123	<b>Area # 2</b>	<b>19 days</b>	<b>Mon 10/24/05</b>	<b>Thu 11/17/05</b>																
134	<b>Level 5 - Vertical and Horizontal Deck</b>	<b>26 days</b>	<b>Wed 11/9/05</b>	<b>Fri 12/16/05</b>																
135	<b>Area # 1</b>	<b>19 days</b>	<b>Wed 11/9/05</b>	<b>Wed 12/7/05</b>																
146	<b>Area # 2</b>	<b>19 days</b>	<b>Fri 11/18/05</b>	<b>Fri 12/16/05</b>																
157	<b>Level 6 - Vertical and Horizontal Deck</b>	<b>26 days</b>	<b>Thu 12/8/05</b>	<b>Mon 1/16/06</b>																

Project: 300 Harrison Draft  
Date: Wed 6/15/05

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	

ID	Task Name	Duration	Start	Finish	Predecessors	05				Half 2, 2005					Half 1, 2006			
						M	A	M	J	J	A	S	O	N	D	J	F	M
158	Area # 1	19 days	Thu 12/8/05	Thu 1/5/06														
169	Area # 2	19 days	Mon 12/19/05	Mon 1/16/06														
180	Level Roof - Vertical and Horizontal Deck	26 days	Fri 1/6/06	Fri 2/10/06														
181	Area # 1	19 days	Fri 1/6/06	Wed 2/1/06														
192	Area # 2	19 days	Tue 1/17/06	Fri 2/10/06														

Project: 300 Harrison Draft  
Date: Wed 6/15/05

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	